


## DAILY SUMMARY - FIELD DENSITY TESTS

GEOTECHNICAL LABORATORIES ACN 102 571 077 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043 PO Box 184 Keilor VIC 3036 PH: (03) 9335 1225 Fax: (03) 9335 1775

REPORT NO.: #1916/008LOCATION:DRAPERS - The Quay Estate Stage 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
2/12/16	1	Refer to #1916/009 for approx. test site locations.	2.13	16.0	101.0	2.11	16.0	175	0.0 Drier	100.0	0	0	200	
2/12/16	2		2.01	16.0	96.5	2.07	15.5	175	0.0 Wetter	101.5	0	0	200	
2/12/16	3		2.07	19.0	103.5	2.01	19.0	175	0.0 Drier	100.0	0	0	200	
-	-		-	-	-	-	-	-	-	-	-	-	-	
-	-		-	-	-	-	-	-	-	-	-	-	-	
-	-		-	-	-	-	-	-	-	-	-	-	-	
NOTES:	NOTES: Onsite Sandy Clay Fill Compaction specimens sampled after compaction.   Test sites located - Geolab Procedure 4, Part 4.4. Start Time: 1:07pm Finish Time: 1:22pm													
A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.														
Moisture Content: AS 1289 2.1.1														
Soil Layer thickness: 200mm Compaction Test: AS 1289 5.7.1														
Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1														
Field Density, Nuclear Gauge: AS 1289 5.8.1														
materials Sampled : AS 1289 1.2.1 Clause 6.4(b)											• /			
											2016			



Rev 0 SCI8060 Jun 1993