

## **DAILY SUMMARY - FIELD DENSITY TESTS**

GEOTECHNICAL LABORATORIES

ACN 102 571 077 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043 PO Box 184 Keilor VIC 3036 PH: (03) 9335 1225 Fax: (03) 9335 1775

REPORT NO.: # 1916/041

DRAPERS - The Quay 2 Estate Stage 3 LOCATION:

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m³)	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m³)	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
18/01/17	1	Refer to #1916/042 for approx. test site locations.	2.14	15.0	99.0	2.15	15.5	175	0.0 Drier	98.5	0	0	600
18/01/17	2		1.96	10.0	95.0	2.06	12.5	175	2.5 Drier	80.5	0	0	600
18/01/17	3		2.04	16.0	100.5	2.03	16.5	175	0.5 Drier	97.0	0	0	400
-	-		-	-	-	-	•	1	-	-	•	-	-
-	-		-	-	-	-	ı	1	-	-	1	-	-
-	-		-	-	-	-	1	-	-	-	ı	-	-

NOTES: Onsite Sandy Clay Fill

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 11:40am Finish Time: 12.06pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

NATA

TECHNICAL

Moisture Content: AS 1289 2.1.1

Soil Layer thickness: 200mm Compaction Test: AS 1289 5.7.1

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled: AS 1289 1.2.1 Clause 6.4(b)

Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in

NATA Accredited Laboratory Number 14561

SAM LOZA

(Approved Signatory)

Issue Date: 13/2/2017

