

DRAPERS CIVIL  
CONTRACTING PTY LTD

THE QUAY 2 ESTATE  
STAGE 1

1505-1535 SURF COAST HWY  
TORQUAY

*Report On*

LEVEL 1  
SURVEILLANCE  
& COMPACTION CONTROL  
OF EARTHWORKS

*Carried Out  
By*



Project No.: 1917/038



Factory 1/8-10 Catalina Dve, Tullamarine, Vic 3043  
PO Box 2693, Gladstone Park, Vic, 3043  
ABN 51 102 571 077  
PH (03) 9335-1225

19<sup>th</sup> October 2017  
Project No.:1917/038

Drapers Civil Contracting Pty Ltd  
PO Box 287  
Belmont, Vic 3216  
Attention: - Mr. Matthew Jackman

Dear Sir,

**RE: The Quay 2 Estate Stage 1 – Earthworks**

**Introduction & Scope**

At the request of Drapers Civil Contracting Pty Ltd, Geotechnical Laboratories has carried out inspection and testing of the above mentioned site from the 10<sup>th</sup> of January 2017 to the 8<sup>th</sup> of March 2017 where a commercial development is being constructed. Inspection and testing of stripping, material quality and compaction control tests were carried out to comply with the requirements of AS 3798 Appendix B, Level 1.

The following documentation was submitted to Geotechnical Laboratories by Drapers Civil Contracting Pty Ltd and was used to determine compliance of earthworks in conjunction with the requirements of AS 3798 – 2007 (See Appendix A).

(1). Standard Faceplan Layout Drawing No. IR2 Version E.

General site works involved the placement of fill, using on-site derived materials, to bring the fill regions to the required finished levels as indicated on the construction drawings.

### **Site Preparation**

Site inspections were undertaken on the 10<sup>th</sup> of January 2017 confirming that areas to be filled were completely stripped of topsoil prior to filling. The brown silty topsoils had been stockpiled around the site for later removal off-site.

Proof roll inspections were performed throughout the project duration to ensure no soft areas were present prior to filling.

### **Material**

It is understood that the fill material used was sourced from on-site, primarily from road boxing and service trench excavations.

The material is best described as a **CLAY fill, slightly silty, brown, orange-brown, slightly moist to moist, with fine to course grained sand and occasional gravels.**

The fill material is consistent with the naturally occurring soils for this region.

Source material was deemed a **Suitable Material** in accordance with the guidelines set out in AS 3798 - 2007 Section 4.4.

### **Compaction of Fill Material**

A sheepsfoot compactor placed the material in horizontal loose layers of approximately 250mm–300mm. The sheepsfoot compactor also performed compaction of the fill material using a criss cross pattern where possible.

The moisture condition of the fill was closely monitored and moisture conditioning procedures were applied to bring the material closer to its Standard Optimum Moisture Content (AS 1289 5.7.1). Moisture conditioning was carried out using a water cart and mixing with the grader prior to rolling.

### **Compaction Testing**

Compaction control testing was performed on-site using a Nuclear Densometer in accordance with AS 1289 5.8.1. Laboratory reference densities were determined from material sampled at each test site location using the Hilf Rapid Compaction Method in accordance with AS 1289 5.7.1.

A total of eighteen compaction tests were performed on the constructed allotment fill. Results are presented in Appendix A of this report.

Testing frequencies were in accordance with **AS 3798 - 2007 Table 8.1** for **Large Scale Operations**.

Acceptance of fill layers for compaction was based on the requirements of **AS 3798 - 2007 Table 5.1 Item 1. Residential**. As a result the compliance criteria adopted by Geotechnical Laboratories was a hlf density ratio not less than 95 percent of the maximum hlf density value as determined by the Standard Hlf Rapid Compaction Method in accordance with AS 1289 5.7.1.

All test results indicate that the above mentioned requirements have been successfully achieved.

No moisture criteria was specified.

### **Remarks**

So far as can be determined, Drapers Civil Contracting Pty Ltd has satisfactorily complied with the compaction and construction processes required for the structural filling of this site. As such structural filling placed on this site by Drapers Civil Contracting Pty Ltd from the 11<sup>th</sup> of January 2017 to the 8<sup>th</sup> of March 2017 can be categorised as CONTROLLED FILL in accordance with AS 2870-2011.

**Note:** Test results and controlled fill certification relates only to fill placed by Drapers Civil Contracting Pty Ltd and for earthworks completed at the time of testing. Any previous or subsequent earthworks will require a separate evaluation.

Yours Faithfully,  
GEOTECHNICAL LABORATORIES.



Sam Loza.  
Laboratory Manager.

DRAPERS CIVIL  
CONTRACTING PTY LTD

THE QUAY 2 ESTATE  
STAGE 1

1505-1535 SURF COAST HWY  
TORQUAY


*Report On*

LEVEL 1  
SURVEILLANCE  
& COMPACTION CONTROL  
OF EARTHWORKS

*Carried Out  
By*



APPENDIX A



VERSION	1	DATE	17/08/16	BY	JZ
A	PRELIMINARY ISSUE				
B	LOT DE CROSSING APPLIED AS PER CLIENT REQUEST				
C	CONCRETE THRESHOLD TREATMENT ADDED				
D	CONCRETE THRESHOLD TREATMENT ADDED				
E	CONSTRUCTIONS ISSUE				

REVISION	2	DATE	21/12/16	BY	JZ
1	CONSTRUCTION PLAN				

DRAWN BY	MRENDERK	DESIGNED BY	J ZHOU
CHECKED BY	4/9 DJZ	AUTHORISED BY	LSA/MDA
MELWAY			


  

DRAWING No.	1R2	VERSION	E
REFERENCE	2142/3E/1		
SHEET	2	OF	25

REEDS REALTY

SURF COAST SHIRE  
THE QUAY 2 ESTATE  
STAGE 1  
LAYOUT PLAN - 1



THIS DRAWING IS NOT TO BE COPIED OR SCALED

FOR CONTINUATION REFER SHEET 3

REVISION	1	DATE	17/08/16	BY	JZ
A	PRELIMINARY ISSUE				
B	LOT DE CROSSING APPLIED AS PER CLIENT REQUEST				
C	CONCRETE THRESHOLD TREATMENT ADDED				
D	CONCRETE THRESHOLD TREATMENT ADDED				
E	CONSTRUCTIONS ISSUE				

REVISION	2	DATE	21/12/16	BY	JZ
1	CONSTRUCTION PLAN				

DRAWN BY	MRENDERK	DESIGNED BY	J ZHOU
CHECKED BY	4/9 DJZ	AUTHORISED BY	LSA/MDA
MELWAY			



  

DRAWING No.	1R2	VERSION	E
REFERENCE	2142/3E/1		
SHEET	2	OF	25

REEDS REALTY

SURF COAST SHIRE  
THE QUAY 2 ESTATE  
STAGE 1  
LAYOUT PLAN - 1



**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE VERIFIED BY A REGISTERED PROFESSIONAL ENGINEER BEFORE ANY WORK IS COMMENCED. GIVEN THAT ALL EXISTING SERVICES ARE SHOWN

**CONSTRUCTION PLAN**

DRAWING No.	1R3	VERSION	D
REFERENCE	21427E/1		
SHEET	3	OF	25

SURF COAST SHIRE  
THE QUAY 2 ESTATE  
STAGE 1  
LAYOUT PLAN - 2



DESIGNED BY	J. ZHOU
CHECKED BY	4.9 DJZ
AUTHORISED BY	S. SAVIDA

DRAWN BY	M. MENDRICK
MELWAY	4.9 DJZ
DATUM	AND

THIS DRAWING IS NOT TO BE CONSIDERED SEALED

LEGEND

- EXISTING SURFACE CONTOURS (0.2m INT.)
- OVERALL DIRECTION TO LEGAL POINT OF DISCHARGE
- OVERLAND FLOW PATH & DIRECTION
- FILL IN EXCESS OF 200mm
- RECEPTION OF BARREY
- ONLY SHOWN WHERE NON-TITLE
- WHERE DRAIN IS NON-PERPENDICULAR, O/S
- REFERS TO INTER OF DRAIN & B/L
- O/S - O/S CONTOURS AT 1.5m OFFSET
- NOTE: ALL OFFSETS ARE MEASURED ALONG THE ROAD RESERVE BOUNDARY AND FROM NEAREST SIDE TITLE BOUNDARY.
- TOP OF CUT BATTER
- TOP OF FILL BATTER
- VEHICLED SINGLE RESIDENTIAL VEHICLE CROSSING AS PER SOLO OFFSET 1.5m FROM TITLE BOUNDARY
- REFER BARROW WATER SPOUTS, SPOUTS & SPOUTS FOR DETAILS PROPOSED DOUBLE RESIDENTIAL VEHICLE CROSSING AS PER SOLOS

PROPERTY SERVICES, TAPINGS TO CROSS UNDER PROPOSED DRAIN BOLLICHEAD

Scale 1:500 @ A1

REVISION	DATE	BY	REMARKS
D	08.09.14	JZ	CONSTRUCTION ISSUE
C	08.09.14	JZ	HEADLINE AMENDED TO SH-74 KERB
B	01.08.14	AM	CONSTRUCTION ISSUE
A	17.08.14	JZ	PRELIMINARY ISSUE





**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Kellor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/033

LOCATION: DRAPERS - The Quay 2 Estate Stage 1

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
16/01/17	1	<b>Refer to #1916/034 for approx. test site locations.</b>	2.02	9.0	99.0	2.04	11.0	175	2.5 Drier	78.5	0	0	0
16/01/17	2		2.01	8.5	95.0	2.12	10.5	175	1.5 Drier	83.0	0	0	0
16/01/17	3		2.03	8.5	99.0	2.05	11.5	175	3.0 Drier	75.5	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Sandy Clay Fill

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 12:46pm Finish Time: 1:18pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

SAM LOZA

(Approved Signatory)

Issue Date: 15/2/2017

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.



NATA Accredited Laboratory Number 14561





**GEOTECHNICAL  
LABORATORIES**

**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS <b>LOCATION:</b> The Quay 2 Estate Stage 1 <b>Sketch indicating approx. compaction test locations</b>	<b>DATE:</b> 16/01/17	<b>JOB No.:</b> 1916/034
	<b>OPERATOR:</b> BE	<b>CHECKED:</b> CA
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Kellor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/035

LOCATION: DRAPERS - The Quay 2 Estate Stage 1

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
11/01/17	1	<b>Refer to #1916/036 for approx. test site locations.</b>	1.99	23.5	104.5	1.91	26.5	175	3.0 Drier	89.0	0	0	0
11/01/17	2		1.93	24.0	100.0	1.93	27.0	175	3.0 Drier	89.0	0	0	0
11/01/17	3		2.00	15.5	102.5	1.95	18.0	175	2.5 Drier	87.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Clay Fill

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 2:36pm Finish Time: 2:59pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

SAM LOZA

(Approved Signatory)

Issue Date: 10/2/2017

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.



NATA Accredited Laboratory Number 14561





GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

CLIENT: DRAPERS	DATE: 11/01/17	JOB No.: 1916/036
LOCATION: The Quay 2 Estate Stage 1	OPERATOR: BE	CHECKED: CA
Sketch indicating approx. compaction test locations	SCALE: NTS	FIGURE No: -



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Kellor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/039

LOCATION: DRAPERS - The Quay 2 Estate Stage 1

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
12/01/17	1	<b>Refer to #1916/040 for approx. test site locations.</b>	1.86	22.0	95.5	1.94	24.0	175	2.0 Drier	91.0	0	0	0
12/01/17	2		1.97	20.0	104.0	1.90	21.0	175	0.5 Drier	96.5	0	0	0
12/01/17	3		1.98	16.0	104.0	1.90	19.0	175	3.0 Drier	85.5	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Clay Fill

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 11:10am Finish Time: 11:35am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

SAM LOZA

(Approved Signatory)

Issue Date: 14/2/2017

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.



NATA Accredited Laboratory Number 14561





**GEOTECHNICAL  
LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

CLIENT: DRAPERS

LOCATION: The Quay 2 Estate Stage 1

Sketch indicating approx. compaction test locations

DATE: 12/01/17

OPERATOR: BE

SCALE: NTS

JOB No.: 1916/040

CHECKED: CA

FIGURE No: -



**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Kellor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/069

LOCATION: DRAPERS - The Quay Estate 2 Stage 1

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
6/03/17	1	<b>Refer to #1916/070 for approx. test site locations.</b>	1.89	19.0	95.0	1.99	21.5	175	2.5 Drier	88.0	0	0	0
6/03/17	2		1.90	23.0	99.0	1.92	26.5	175	3.5 Drier	87.0	0	0	0
6/03/17	3		1.91	24.0	97.5	1.97	24.5	175	0.5 Drier	98.0	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Clay Fill

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 9:45am Finish Time: 10:00am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Soil Layer thickness: 200mm

Compaction Test: AS 1289 5.7.1


Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

MICK CROWE

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)


(Approved Signatory)

  
 Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.

NATA Accredited Laboratory Number 14561

Issue Date: 29/3/2017





**GEOTECHNICAL  
LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

CLIENT: DRAPERS

LOCATION: The Quay 2 Estate Stage 1

Sketch indicating approx. compaction test locations

DATE: 06/03/17

OPERATOR: JC

SCALE: NTS

JOB No.: 1916/070

CHECKED: BE

FIGURE No: -





**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Kellor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/071

LOCATION: DRAPERS - Quay Estate 2 Stage 1

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
2/03/17	1	<b>Refer to #1916/072 for approx. test site locations.</b>	1.89	21.5	101.0	1.87	24.0	175	2.5 Drier	89.0	0	0	400
2/03/17	2		1.92	18.5	102.0	1.88	21.5	175	3.0 Drier	86.5	0	0	200
2/03/17	3		1.90	24.0	95.5	1.99	24.0	175	0.0 Drier	100.0	0	0	200
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Clay Fill

Compaction specimens sampled after compaction.

Test sites located - Geolab Procedure 4, Part 4.4.

Start Time: 12:14pm Finish Time: 12:32pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)




Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.

**MICK CROWE**  
 (Approved Signatory)

Issue Date: 28/3/2017

NATA Accredited Laboratory Number 14561



**GEOTECHNICAL  
LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

CLIENT: DRAPERS

DATE: 02/03/17

JOB No.: 1916/072

LOCATION: The Quay 2 Estate Stage 1

OPERATOR: JC

CHECKED: BE

Sketch indicating approx. compaction test locations

SCALE: NTS

FIGURE No: -



GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory, 1/8-10 Catalina Drive, Tullamarine, Vic 3043  
 PO Box 2683 Gladstone Park, VIC 3043  
 PH: (03) 9335 1225

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/085

LOCATION: DRAPERS - Quay 2 Estate Stage 1

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
8/03/17	1	<b>Refer to #1916/086 for approx. test site locations.</b>	1.90	21.0	97.5	1.95	19.5	175	1.5 Wetter	108.5	0	0	0
8/03/17	2		1.90	20.5	96.0	1.97	20.5	175	0.0 Drier	100.0	0	0	0
8/03/17	3		1.87	20.5	95.0	1.96	23.0	175	2.5 Drier	88.5	0	0	0
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Clay Fill

Test sites located - Geolab Procedure 4, Part 4.4.

Compaction specimens sampled after compaction.

Start Time: 12:18pm Finish Time: 12:36pm

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

SAM LOZA

(Approved Signatory)

Issue Date: 13/4/2017




ACCREDITED FOR TECHNICAL COMPETENCE

Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.

NATA Accredited Laboratory Number 14561





**GEOTECHNICAL  
LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay 2 Estate Stage 1  Sketch indicating approx. compaction test locations	<b>DATE:</b> 8/03/17	<b>JOB No.:</b> 1916/086
	<b>OPERATOR:</b> JC	<b>CHECKED:</b> JC
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -