

DRAPERS CIVIL  
CONTRACTING PTY LTD

THE QUAY 2 ESTATE  
STAGE 3

1505-1535 SURF COAST HWY  
TORQUAY

*Report On*

LEVEL 1  
SURVEILLANCE  
& COMPACTION CONTROL  
OF EARTHWORKS

*Carried Out  
By*



Project No.: 1917/039



Factory 1/8-10 Catalina Dve, Tullamarine, Vic 3043  
PO Box 2693, Gladstone Park, Vic, 3043  
ABN 51 102 571 077  
PH (03) 9335-1225

23<sup>rd</sup> October 2017  
Project No.:1917/039

Drapers Civil Contracting Pty Ltd  
PO Box 287  
Belmont, Vic 3216  
Attention: - Mr. Matthew Jackman

Dear Sir,

**RE: The Quay 2 Estate Stage 3 – Earthworks**

**Introduction & Scope**

At the request of Drapers Civil Contracting Pty Ltd, Geotechnical Laboratories has carried out inspection and testing of the above-mentioned site from the 18<sup>th</sup> of November 2016 to the 25<sup>th</sup> of March 2017 where a commercial development is being constructed. Inspection and testing of stripping, material quality and compaction control tests were carried out to comply with the requirements of AS 3798 Appendix B, Level 1.

The following documentation was submitted to Geotechnical Laboratories by Drapers Civil Contracting Pty Ltd and was used to determine compliance of earthworks in conjunction with the requirements of AS 3798 – 2007 (See Appendix A).

(1). Standard Faceplan Layout Drawing No. 3R2 Version A.

General site works involved the placement of fill, using on-site derived materials, to bring the fill regions to the required finished levels as indicated on the construction drawings.

### **Site Preparation**

Site inspections were undertaken on the 18<sup>th</sup> of November 2016 confirming that areas to be filled were completely stripped of topsoil prior to filling. The brown silty topsoils had been stockpiled around the site for later removal off-site.

Proof roll inspections were performed throughout the project duration to ensure no soft areas were present prior to filling.

### **Material**

It is understood that the fill material used was sourced from on-site, primarily from road boxing and service trench excavations.

The material is best described as a **CLAY fill, slightly silty, brown, orange-brown, slightly moist to moist, with fine to course grained sand and occasional gravels.**

The fill material is consistent with the naturally occurring soils for this region.

Source material was deemed a **Suitable Material** in accordance with the guidelines set out in AS 3798 - 2007 Section 4.4.

### **Compaction of Fill Material**

A sheepsfoot compactor placed the material in horizontal loose layers of approximately 250mm–300mm. The sheepsfoot compactor also performed compaction of the fill material using a criss cross pattern where possible.

The moisture condition of the fill was closely monitored and moisture conditioning procedures were applied to bring the material closer to its Standard Optimum Moisture Content (AS 1289 5.7.1). Moisture conditioning was carried out using a water cart and mixing with the grader prior to rolling.

### **Compaction Testing**

Compaction control testing was performed on-site using a Nuclear Densometer in accordance with AS 1289 5.8.1. Laboratory reference densities were determined from material sampled at each test site location using the Hilf Rapid Compaction Method in accordance with AS 1289 5.7.1.

A total of fifty compaction tests were performed on the constructed allotment fill. Results are presented in Appendix A of this report.

Testing frequencies were in accordance with **AS 3798 - 2007 Table 8.1** for **Large Scale Operations**.

Acceptance of fill layers for compaction was based on the requirements of **AS 3798 - 2007 Table 5.1 Item 1. Residential**. As a result, the compliance criteria adopted by Geotechnical Laboratories was a half density ratio not less than 95 percent of the maximum half density value as determined by the Standard Half Rapid Compaction Method in accordance with AS 1289 5.7.1.

All test results indicate that the above-mentioned requirements have been successfully achieved.

No moisture criteria was specified.

### **Remarks**

So far as can be determined, Drapers Civil Contracting Pty Ltd has satisfactorily complied with the compaction and construction processes required for the structural filling of this site. As such structural filling placed on this site by Drapers Civil Contracting Pty Ltd from the 21<sup>st</sup> of November 2016 to the 25<sup>th</sup> of May 2017 can be categorised as CONTROLLED FILL in accordance with AS 2870-2011.

**Note:** Test results and controlled fill certification relates only to fill placed by Drapers Civil Contracting Pty Ltd and for earthworks completed at the time of testing. Any previous or subsequent earthworks will require a separate evaluation.

Yours Faithfully,  
GEOTECHNICAL LABORATORIES.



Sam Loza.  
Laboratory Manager.

DRAPERS CIVIL  
CONTRACTING PTY LTD

THE QUAY 2 ESTATE  
STAGE 3

1505-1535 SURF COAST HWY  
TORQUAY

*Report On*

LEVEL 1  
SURVEILLANCE  
& COMPACTION CONTROL  
OF EARTHWORKS

*Carried Out  
By*



APPENDIX A





GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/002  
 LOCATION: DRAPERS - The Quay 2 Estate Stage 3


DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
21/11/16	1	<i>Refer to #1916/003 for approx. test site locations.</i>	2.03	13.0	98.0	2.07	15.5	175	2.5	Drier	82.5	0	0	800
21/11/16	2		2.03	13.0	104.0	1.96	16.0	175	3.0	Drier	80.5	0	0	800
21/11/16	3		2.11	13.0	101.5	2.08	17.0	175	3.5	Drier	78.5	0	0	800
21/11/16	4		2.03	14.5	102.0	1.99	18.0	175	3.0	Drier	82.0	0	0	800
-	-		-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Sandy Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.4.  
 Start Time: 8:40am Finish Time: 9:00am  
 Compaaction specimens sampled after compaction.


A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.  
 Soil Layer thickness: 200mm  
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1  
 Field Density, Nuclear Gauge: AS 1289 5.8.1  
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

Moisture Content: AS 1289 2.1.1  
 Compaction Test: AS 1289 5.7.1

SAM LOZA  
 (Approved Signatory)  
 Issue Date: 20/12/2016







**GEOTECHNICAL LABORATORIES**  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay Estate Stage 3  Sketch indicating approx. compaction test locations	<b>DATE:</b> 21/11/16	<b>JOB No.:</b> 1916/003
	<b>OPERATOR:</b> JC	<b>CHECKED:</b> JC
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -





GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/004  
 LOCATION: DRAPERS - Quay Estate Stage 3


DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
29/11/16	1	<i>Refer to #1916/005 for approx. test site locations.</i>	2.01	12.5	96.5	2.08	12.5	175	0.0	Drier	98.0	0	0	800
29/11/16	2		2.02	14.5	95.0	2.13	14.0	175	0.0	Wetter	101.5	0	0	800
29/11/16	3		2.15	12.0	103.0	2.08	12.5	175	0.5	Drier	96.5	0	0	800
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-


NOTES: Onsite Sandy Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.4.  
 Start Time: 8:38am Finish Time: 8:48am  
 Compaaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.  
 Soil Layer thickness: 200mm  
 Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1  
 Field Density, Nuclear Gauge: AS 1289 5.8.1  
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

Moisture Content: AS 1289 2.1.1  
 Compaction Test: AS 1289 5.7.1

SAM LOZA  
 (Approved Signatory)  
 Issue Date: 22/12/2016





**GEOTECHNICAL LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay Estate Stage 3  Sketch indicating approx. compaction test locations	<b>DATE:</b> 29/11/16	<b>JOB No.:</b> 1916/005
	<b>OPERATOR:</b> VR	<b>CHECKED:</b> CA
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -



GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS


REPORT NO.: # 1916/008  
 LOCATION: DRAPERS - The Quay Estate Stage 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
2/12/16	1	<i>Refer to #1916/009 for approx. test site locations.</i>	2.13	16.0	101.0	2.11	16.0	175	0.0	Drier	100.0	0	0	200
2/12/16	2		2.01	16.0	96.5	2.07	15.5	175	0.0	Wetter	101.5	0	0	200
2/12/16	3		2.07	19.0	103.5	2.01	19.0	175	0.0	Drier	100.0	0	0	200
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-	-


NOTES: Onsite Sandy Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.4.  
 Start Time: 1:07pm Finish Time: 1:22pm  
 Compaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.  
 Soil Layer thickness: 200mm  
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1  
 Moisture Content: AS 1289 2.1.1  
 Compaction Test: AS 1289 5.7.1  
 Field Density, Nuclear Gauge: AS 1289 5.8.1  
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

SAM LOZA  
 (Approved Signatory)  
 Issue Date: 21/12/2016







**GEOTECHNICAL LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

CLIENT: DRAPERS	DATE: 2/12/16	JOB No.: 1916/009
LOCATION: The Quay Estate Stage 3	OPERATOR: VR	CHECKED: JC
Sketch indicating approx. compaction test locations	SCALE: NTS	FIGURE No: -



GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/015  
 LOCATION: DRAPERS - Quay Estate Torquay

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
8/12/16	1	<i>Refer to #1916/016 for approx. test site locations.</i>	1.98	15.5	98.5	* 2.01	17.5	175	2.5 Drier	87.0	8	0	400
8/12/16	2		2.10	15.0	107.5	1.96	17.5	175	2.5 Drier	87.0	0	0	400
8/12/16	3		1.98	15.0	98.5	2.01	17.0	175	2.5 Drier	86.5	0	0	400
8/12/16	4		2.24	12.0	107.5	* 2.08	14.0	175	2.0 Drier	87.0	11	0	400
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-
-	-		-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Sandy Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.3.  
 Start Time: 9:44am Finish Time: 10:04am  
 Compaaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.


Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1


Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

\* Indicates APCWD


 Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.  
 NATA Accredited Laboratory Number 14561  
 SAM LOZA (Approved Signatory)  
 Issue Date: 18/1/2017





**GEOTECHNICAL LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay Estate Stage 3  Sketch indicating approx. compaction test locations	<b>DATE:</b> 8/12/16	<b>JOB No.:</b> 1916/016
	<b>OPERATOR:</b> VR	<b>CHECKED:</b> PG
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -





GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/017  
 LOCATION: DRAPERS - Quay Estate Stage 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)		
12/12/16	1	<i>Refer to #1916/018 for approx. test site locations.</i>	2.00	20.5	96.5	✱ 2.08	21.0	175	0.5	97.5	16	0	200		
12/12/16	2		2.06	17.5	100.0	✱ 2.07	20.0	175	2.5	88.5	18	0	200		
12/12/16	3		2.05	20.0	99.5	✱ 2.07	20.0	175	0.0	100.0	8	0	200		
12/12/16	4		2.04	20.0	98.5	2.08	20.0	175	0.0	Wetter	101.0	0	0	200	
12/12/16	5		2.09	20.0	100.0	✱ 2.09	20.0	20.0	175	0.0	Drier	100.0	7	0	200
12/12/16	6		2.11	22.0	104.0	2.04	22.0	175	0.0	Drier	100.0	0	0	200	

NOTES: Onsite Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.4.  
 Start Time: 8:55am Finish Time: 9:22am  
 Compaaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation ,Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)


✱ Indicates APCWD

❖



Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.  
 NATA Accredited Laboratory Number 14561

SAM LOZA  
 (Approved Signatory)  
 Issue Date: 19/1/2017



**GEOTECHNICAL  
LABORATORIES**

GEOTECHNICAL LABORATORIES  
ACN 102 571 077  
Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
PO Box 184 Keilor VIC 3036  
PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay Estate Stage 3  Sketch indicating approx. compaction test locations	<b>DATE:</b> 12/12/16	<b>JOB No.:</b> 1916/018
	<b>OPERATOR:</b> VR	<b>CHECKED:</b> CA
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -



GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/019  
 LOCATION: DRAPERS - Quay Estate Stage 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
10/12/16	1	<i>Refer to #1916/020 for approx. test site locations.</i>	1.96	21.5	95.5	✱ 2.05	21.0	175	0.5 Wetter	102.5	8	0	400
10/12/16	2		1.99	22.5	103.0	1.93	22.5	175	0.0 Drier	100.0	0	0	400
10/12/16	3		2.02	21.5	100.5	✱ 2.01	22.0	175	0.5 Drier	98.0	9	0	400
10/12/16	4		2.00	15.5	98.5	✱ 2.03	18.0	175	2.5 Drier	86.0	10	0	400
10/12/16	5		2.09	18.0	104.0	✱ 2.02	20.0	175	1.5 Drier	91.5	5	0	400
10/12/16	6		1.99	17.5	104.5	1.91	21.5	175	4.0 Drier	81.5	0	0	400

NOTES: Onsite Sandy Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.4.  
 Start Time: 7:30am Finish Time: 8:07am  
 Compaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

✱ Indicates APCWD


❖



Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.  
 NATA Accredited Laboratory Number 14561

SAM LOZA  
 (Approved Signatory)  
 Issue Date: 19/1/2017





**GEOTECHNICAL LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay Estate Stage 3  Sketch indicating approx. compaction test locations	<b>DATE:</b> 10/12/16	<b>JOB No.:</b> 1916/020
	<b>OPERATOR:</b> VR	<b>CHECKED:</b> CA
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -



GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS


REPORT NO.: # 1916/023A  
 LOCATION: DRAPERS - Quay Estate Stage 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
14/12/16	1	<i>Refer to #1916/024 for approx. test site locations.</i>	1.99	18.5	97.0	2.05	19.5	175	0.5	96.5	0	0	400
14/12/16	2		2.20	17.5	104.5	* 2.10	19.0	175	1.5	91.5	18	0	400
14/12/16	3		2.15	16.0	103.5	* 2.07	19.0	175	3.0	84.0	19	0	400
14/12/16	4		1.98	18.0	98.5	2.01	20.0	175	2.0	90.5	0	0	400
14/12/16	5		2.04	19.5	104.0	1.97	22.0	175	2.5	89.0	0	0	400
14/12/16	6		2.06	19.5	103.5	1.99	20.5	175	0.5	96.5	0	0	400


NOTES: Onsite Sandy Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.4.  
 Start Time: 8:53am Finish Time: 9:21am  
 Compaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.  
 This report supersedes report #1916/023  
 Moisture Content: AS 1289 2.1.1  
 Soil Layer thickness: 200mm  
 Compaction Test: AS 1289 5.7.1  
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1  
 Field Density, Nuclear Gauge: AS 1289 5.8.1  
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)  
 \* Indicates APCWD

SAM LOZA  
 (Approved Signatory)  
 Issue Date: 15/2/2017







**GEOTECHNICAL LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

CLIENT: DRAPERS	DATE: 14/12/16	JOB No.: 1916/024
LOCATION: The Quay Estate Stage 3	OPERATOR: VR	CHECKED: CA
Sketch indicating approx. compaction test locations	SCALE: NTS	FIGURE No: -





GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/027  
 LOCATION: DRAPERS - Quay Estate Stage 2

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
16/12/16	1	<i>Refer to #1916/028 for approx. test site locations.</i>	1.92	21.5	97.0	1.98	22.0	175	0.5 Drier	96.5	0	0	400
16/12/16	2		2.04	21.0	100.0	2.04	20.5	175	0.0 Wetter	101.0	0	0	400
16/12/16	3		1.98	24.5	100.5	1.96	24.0	175	0.5 Wetter	102.0	0	0	400
16/12/16	4		2.04	24.5	99.5	2.04	24.5	175	0.0 Drier	100.0	0	0	400
16/12/16	5		2.07	18.0	99.5	2.08	18.5	175	0.0 Drier	98.5	0	0	400
16/12/16	6		1.98	21.5	97.5	2.03	21.0	175	0.5 Wetter	102.5	0	0	400

NOTES: Onsite Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.4.  
 Start Time: 1:10pm Finish Time: 1:37pm  
 Compaaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)


Moisture Content: AS 1289 2.1.1  
 Compaction Test: AS 1289 5.7.1

*[Signature]*

SAM LOZA  
 (Approved Signatory)  
 Issue Date: 24/1/2017



Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.  
 NATA Accredited Laboratory Number 14561



**GEOTECHNICAL LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay Estate Stage 3  Sketch indicating approx. compaction test locations	<b>DATE:</b> 16/12/16	<b>JOB No.:</b> 1916/028
	<b>OPERATOR:</b> VR	<b>CHECKED:</b> PG
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -



GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/029  
 LOCATION: DRAPERS - The Quay 2 Estate Stage 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
19/12/16	1	<i>Refer to #1916/030 for approx. test site locations.</i>	1.93	22.5	103.0	1.87	25.5	175	2.5	Drier	89.5	0	0	0
19/12/16	2		1.90	17.5	97.0	1.96	19.5	175	1.5	Drier	91.5	0	0	0
19/12/16	3		1.87	19.5	98.0	1.91	22.5	175	3.0	Drier	87.5	0	0	0
19/12/16	4		2.05	23.5	104.5	1.96	27.0	175	3.0	Drier	88.0	0	0	0
19/12/16	5		2.00	23.5	104.0	* 1.92	28.5	175	5.0	Drier	82.5	10	0	0
19/12/16	6		1.91	22.0	101.5	1.88	23.0	175	1.0	Drier	96.0	0	0	0

NOTES: Onsite Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.4.  
 Start Time: 11:02am Finish Time: 11:58am  
 Compaaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm


Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)


\* Indicates APCWD

Moisture Content: AS 1289 2.1.1  
 Compaction Test: AS 1289 5.7.1



SAM LOZA  
 (Approved Signatory)  
 Issue Date: 2/2/2017





**GEOTECHNICAL  
LABORATORIES**

GEOTECHNICAL LABORATORIES  
ACN 102 571 077  
Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
PO Box 184 Keilor VIC 3036  
PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay Estate Stage 3  Sketch indicating approx. compaction test locations	<b>DATE:</b> 19/12/16	<b>JOB No.:</b> 1916/030
	<b>OPERATOR:</b> VR	<b>CHECKED:</b> CA
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -



GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS


REPORT NO.: # 1916/031  
 LOCATION: DRAPERS - The Quay 2 Estate Stage 3

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
10/01/17	1	<i>Refer to #1916/032 for approx. test site locations.</i>	2.14	19.5	103.5	2.07	20.0	175	0.0	Drier	99.0	0	0	0
10/01/17	2		2.02	17.0	95.5	2.11	16.5	175	0.0	Wetter	101.5	0	0	0
10/01/17	3		1.98	17.5	102.0	1.94	20.0	175	2.5	Drier	87.0	0	0	0
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-


NOTES: Onsite Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.3.  
 Start Time: 10:25am Finish Time: 10:42am  
 Compaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.  
 Soil Layer thickness: 200mm  
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1  
 Moisture Content: AS 1289 2.1.1  
 Compaction Test: AS 1289 5.7.1  
 Field Density, Nuclear Gauge: AS 1289 5.8.1  
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

SAM LOZA  
 (Approved Signatory)  
 Issue Date: 8/2/2017







**GEOTECHNICAL LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay 2 Estate Stage 3  Sketch indicating approx. compaction test locations	<b>DATE:</b> 10/01/17	<b>JOB No.:</b> 1916/032
	<b>OPERATOR:</b> BE	<b>CHECKED:</b> CA
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -





GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keller VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

## DAILY SUMMARY - FIELD DENSITY TESTS


REPORT NO.: # 1916/041  
 LOCATION: DRAPERS - The Quay 2 Estate Stage 3


DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)	
18/01/17	1	<i>Refer to #1916/042 for approx. test site locations.</i>	2.14	15.0	99.0	2.15	15.5	175	0.0	Drier	98.5	0	0	600
18/01/17	2		1.96	10.0	95.0	2.06	12.5	175	2.5	Drier	80.5	0	0	600
18/01/17	3		2.04	16.0	100.5	2.03	16.5	175	0.5	Drier	97.0	0	0	400
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Sandy Clay Fill  
 Test sites located - Geolab Procedure 4, Part 4.4.  
 Start Time: 11:40am Finish Time: 12:06pm  
 Compaction specimens sampled after compaction.

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.  
 Soil Layer thickness: 200mm  
 Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1  
 Moisture Content: AS 1289 2.1.1  
 Compaction Test: AS 1289 5.7.1  
 Field Density, Nuclear Gauge: AS 1289 5.8.1  
 Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

  
 SAM LOZA  
 (Approved Signatory)  
 Issue Date: 13/2/2017





**GEOTECHNICAL LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

CLIENT: DRAPERS	DATE: 18/01/17	JOB No.: 1916/042
LOCATION: The Quay 2 Estate Stage 3	OPERATOR: BE	CHECKED: CA
Sketch indicating approx. compaction test locations	SCALE: NTS	FIGURE No: -



GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 2693 Gladstone Park Vic 3043  
 PH: (03) 9335 1225

## DAILY SUMMARY - FIELD DENSITY TESTS

REPORT NO.: # 1916/107

LOCATION: DRAPERS - The Quay 2 Estate Stage 3 + 4

DATE OF TESTS	TEST NUM.	TEST LOCATION	FIELD WET DENSITY (t/m <sup>3</sup> )	FIELD MOISTURE CONTENT (%)	HILF DENSITY RATIO STANDARD (%)	STANDARD PCWD OR APCWD (t/m <sup>3</sup> )	STANDARD OPTIMUM MOISTURE CONTENT (%)	PROBE DEPTH SETTING (mm)	VARIATION FROM OPTIMUM MOISTURE CONTENT (%)	MOISTURE RATIO (%)	WET +19mm (%)	WET +37.5mm (%)	APPROX. DEPTH BELOW FINISH LEVEL (mm)
25/05/17	1	<i>Refer to #1916/108 for approx. test site locations.</i>	2.04	17.0	100.5	2.03	18.0	175	0.5	96.0	0	0	400
25/05/17	2		1.94	22.0	96.5	2.01	22.0	175	0.0	100.0	0	0	200
25/05/17	3		1.94	24.0	101.0	1.91	26.5	175	2.5	90.5	0	0	0
-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-	-	-	-	-

NOTES: Onsite Clay Fill

Test sites located - Geolab Procedure 4, Part 4.4

Compaction specimens sampled after compaction.

Start Time: 10.35am Finish Time: 10.51 am

A Hilf Rapid Compaction test was carried out on a sample taken from each Field Density location to obtain the Compaction Parameters tabulated on this Report.

Soil Layer thickness: 200mm

Hilf Density Ratio and Hilf Moisture Variation, Hilf Adjusted (APCWD) & Peak (PCWD) Converted Wet Density AS 1289 5.7.1

Field Density, Nuclear Gauge: AS 1289 5.8.1

Materials Sampled : AS 1289 1.2.1 Clause 6.4(b)

Moisture Content: AS 1289 2.1.1

Compaction Test: AS 1289 5.7.1

Converted Wet Density AS 1289 5.7.1

*Accredited for compliance with ISO/IEC 17025. The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. This document may not be reproduced except in full.*




NATA Accredited Laboratory Number 14561

SAM LOZA

(Approved Signatory)

Issue Date: 1/6/2017





**GEOTECHNICAL LABORATORIES**

GEOTECHNICAL LABORATORIES  
 ACN 102 571 077  
 Factory 1/8-10 Catalina Drive, Tullamarine Vic 3043  
 PO Box 184 Keilor VIC 3036  
 PH: (03) 9335 1225 Fax: (03) 9335 1775

<b>CLIENT:</b> DRAPERS  <b>LOCATION:</b> The Quay 2 Estate Stage 3+4  Sketch indicating approx. compaction test locations	<b>DATE:</b> 25/5/17	<b>JOB No.:</b> 1916/108
	<b>OPERATOR:</b> JC	<b>CHECKED:</b> EG
	<b>SCALE:</b> NTS	<b>FIGURE No.:</b> -